

**RD 554's 2013 Annual Report**  
**As an Example**  
(with minor editing)

PART#	UNIT_NAME	CATEGORY	DESCRIPTION	B_LM	E_LM	LOCATION	COMMENTS	COST EST
1	Unit No. 01 Sacramento River	Levee/Berm Erosion	Erosion at toe of WS slope revealed by bathymetric survey-probably due to current at this outside bend.	0.25	0.25	STA 39+50 to 46 + 50		
1	Unit No. 01 Sacramento River	Levee/Berm Erosion	Bank erosion and loss of revetment exacerbated by down-stream (adjacent to) emergency erosion repaired in 2007	0.25	0.25	LM 0.25		
2	Unit No. 01 Sacramento River	Erosion/Berm/Toe	Waterside erosion at toe of levee at elevation+/- 25 (NAVD 88) could lead to upper slope sloughing.	2	2	STA 39+50 to 46+50		
3	All Units	Surveying and Engineering	Project development/reporting/consultant coordination/value engineering	0	6.55			
3	All Units	Vegetation Control/Spraying	Spraying	0	6.55		3 times	
4	All Units	Other	Subventions reporting and management, project development, representation at meeting and workshops, and regulatory compliance	0	6.55			\$14,206
4	All Units	Rodent Control/Bait and Traps	Baiting	0	6.55	Units 2 & 3 at various locations		\$235
4	All Units	Vegetation Control/Spraying	Spraying	0	6.55	various		\$8,260
5	All Units	Other	Bathymetric survey is undertaken to assist with engineering evaluation of level of protection status.			Unit1-STA30+50 to 46+50 and Unit3-STA85+00 to 115+00		

**Legend**

B_LM - Beginning of Levee Mile
E_LM - End of Levee Mile