2008 Structure Summary Report

Overall Unit and Item Ratings

Sacramento County

American River Pumping Plant No. 1 Howe Avenue Storm Drain D - 05

Overall Unit Rating	Rated Item	Item Rating
Α	Operating Log	Α
	Operation & Maintenance Manual	Α
	Plant Building	Α
	Communications	Α
	Safety	Α
	Cranes	Α
	Pumps	Α
	Power	Α
	Motors, Engines, Fans & Gear Reducers	Α
	Pump Control Systems	Α
	Sumps/Wet Well	Α
	Trash Racks	Α
	Trash Rakes	Α
	Sluice / Slide Gates	Α
	Electric Gate Operators	Α
	Manual Gate Operators	Α
	Other Metallic Items	Α
	Flap Gates	Α
	Closure Structures	Α
	Security Fencing	Α
	Intake and Discharge Pipes	Α
	Pressurized Pipe	Α

American River Pumping Plant No. 2 Willhaggin Storm Drain D - 43

Overall Unit Rating	Rated Item	Item Rating
A	Operating Log	Α
	Operation & Maintenance Manual	Α
	Plant Building	Α
	Communications	Α
	Safety	Α
	Cranes	Α
	Pumps	Α
	Power	Α
	Motors, Engines, Fans & Gear Reducers	Α
	Pump Control Systems	Α
	Sumps/Wet Well	Α
	Trash Racks	Α
	Trash Rakes	Α
	Sluice / Slide Gates	Α
	Electric Gate Operators	Α
	Manual Gate Operators	Α
	Other Metallic Items	Α
	Flap Gates	Α
	Closure Structures	Α
	Security Fencing	Α
	Intake and Discharge Pipes	Α
	Pressurized Pipe	Α

Monday, April 20, 2009 09:08 Page 1 of 1

Unit Cover Sheet

2008 Pumping Plant Inspection Results

Pumping Plant
American River Pumping Plant No. 1 Howe Avenue Storm Drain D - 05

Date of Inspection	12/2/2008
DWR Inspector	Hana Babbin
Pumping Plant Rating	A

Inspection Report - Structure 2008

Sacramento County

Structure		Inspector
American River Pumping Plant No. 1 Howe Avenue Storm Drain D - 05	12/02/2008	Hana Babbin

Rpt Line	Category	Item	Rating ** Location *	Comment	GPS	Photo	Issue
1	Pump Stations	Operating Log	Α		0		1
2	Pump Stations	Operation & Maintenance Manual	Α		0		2
3	Pump Stations	Plant Building	Α		0	Y	3
4	Pump Stations	Communications	А		0	Y	4
5	Pump Stations	Safety	Α		0		5
6	Pump Stations	Cranes	N		0		6
7	Pump Stations	Pumps	А	Item inspected visually only. Item was not operated during the inspection.	0		7
8	Pump Stations	Power	Α		0		8
9	Pump Stations	Motors, Engines, Fans & Gear Reducers	А	Item inspected visually only. Item was not operated during the inspection.	0		9
10	Pump Stations	Pump Control Systems	А		0	Υ	10
11	Pump Stations	Sumps/Wet Well	Α		0		11
12	Pump Stations	Trash Racks	Α		0	•	12
13	Pump Stations	Trash Rakes	А	Item inspected visually only. Item was not operated during the inspection.	0		13
14	Pump Stations	Sluice / Slide Gates	N		0		14
15	Pump Stations	Electric Gate Operators	N		0		15
16	Pump Stations	Manual Gate Operators	Α	Item inspected visually only. Item was not operated during the inspection.	0		16
17	Pump Stations	Other Metallic Items	N		0		17

* Location

LS : Land Side WS : Water Side CR : Crown

Monday, April 20, 2009 09:09

A : Acceptable
M : Minimally Acceptable
U : Unacceptable

PO : Partially Obstructing CO : Completely Obstructing N : Not Inspected

C : Corrected

Page 1 of 6

Inspection Report - Structure 2008

Sacramento County

Structure	Inspection Date	Inspector
American River Pumping Plant No. 1 Howe Avenue Storm Drain D - 05	12/02/2008	Hana Babbin

Rpt Line	Category	Item	Rating ** Location *	Comment	GPS		Photo	Issue
18	Pump Stations	Flap Gates	Α	Item inspected visually only. Item was not operated during the inspection.		0	Υ	18
19	Pump Stations	Closure Structures	N			0		19
20	Pump Stations	Security Fencing	Α			0	Υ	20
21	r amp otations	Intake and Discharge Pipes	N	Pipes could not be seen.		0		21
22	Pump Stations	Pressurized Pipe	N	Pipes could not be seen.		0		22

LS : Land Side WS : Water Side CR : Crown

A : Acceptable M : Minimally Acceptable U : Unacceptable

PO : Partially Obstructing CO : Completely Obstructing N : Not Inspected

Inspection Report - Structure 2008

Sacramento County

Structure		Inspector
American River Pumping Plant No. 1 Howe Avenue Storm Drain D - 05	12/02/2008	Hana Babbin

Report Line	3
Location	
Category	Pump Stations
Item	Plant Building

Plant building is brick. No deterioration or cracking is visible.



Report Line	4		
Location			
Category	Pump Stations		
Item	Communications		
Communications area within the station.			



Report Line	10
Location	
Category	Pump Stations
Item	Pump Control Systems
Pump control/power.	



Location LS : Land Side WS : Water Side CR : Crown

A : Acceptable
M : Minimally Acceptable
U : Unacceptable

PO : Partially Obstructing CO : Completely Obstructing N : Not Inspected

Inspection Report - Structure 2008

Sacramento County

Structure	Inspection Date	Inspector	
American River Pumping Plant No. 1 Howe Avenue Storm Drain D - 05	12/02/2008	Hana Babbin	

Report Line	11
Location	
Category	Pump Stations
Item	Sumps/Wet Well
View down wet-well. Clea	ar of debris.



Report Line	12
Location	
Category	Pump Stations
Item	Trash Racks
View of trash racks. Chai also be seen.	n driven trash rakes can



Report Line	12	
Location		
Category	Pump Stations	
Item	Trash Racks	
View of original trash racks which are situated		

behind the chain driven trash rack installation. These now function as a secondary system.



LS : Land Side		
WS · Water Side		

A : Acceptable
M : Minimally Acceptable
U : Unacceptable PO : Partially Obstructing CO : Completely Obstructing N : Not Inspected

Inspection Report - Structure 2008

Sacramento County

Structure	Inspection Date	Inspector
American River Pumping Plant No. 1 Howe Avenue Storm Drain D - 05	12/02/2008	Hana Babbin

Report Line	13
Location	
Category	Pump Stations
Item	Trash Rakes
Top of trash racks where controlled.	chain driven rakes are



Report Line	13
Location	
Category	Pump Stations
Item	Trash Rakes
Power for the chain drive	



Report Line	18
Location	
Category	Pump Stations
Item	Flap Gates
Flap gates.	



* Location

LS : Land Side WS : Water Side CR : Crown ** Rating

A : Acceptable
M : Minimally Acceptable
U : Unacceptable

PO : Partially Obstructing
CO : Completely Obstructing
N : Not Inspected

C : Corrected

Monday, April 20, 2009 09:09 Page 5 of 6

Inspection Report - Structure 2008

Structure	Inspection Date	Inspector	
American River Pumping Plant No. 1 Howe Avenue Storm Drain D - 05	12/02/2008	Hana Babbin	

Report Line	20
Location	
Category	Pump Stations
Item	Security Fencing
Security fencing completely encloses the station and is topped with barbed wire.	



Unit Cover Sheet

2008 Pumping Plant Inspection Results

Pumping Plant	
American River Pumping Plant No. 2 Willhaggin Storm Drain D - 43	

Date of Inspection	12/2/2008
DWR Inspector	Hana Babbin
Pumping Plant Rating	Α

Inspection Report - Structure 2008

Sacramento County

Structure	Inspection Date	Inspector
American River Pumping Plant No. 2 Willhaggin Storm Drain D - 43	12/02/2008	Hana Babbin

Rpt Line	Category	Item	Rating ** Location *	Comment	GPS	Photo	Issue
1	Pump Stations	Operating Log	Α			° \	Y 1
2	Pump Stations	Operation & Maintenance Manual	А			° \	Y 2
3	Pump Stations	Plant Building	Α	Note that there is a 3-4inch deflection of the retaining wall. This deflection has been there for about a decade.		。 \ 。	7 3
4	Pump Stations	Communications	Α			0	4
5	Pump Stations	Safety	Α			0	5
6	Pump Stations	Cranes	N			0	6
7	Pump Stations	Pumps	Α	Item inspected visually only. Item was not operated during the inspection.		0	7
8	Pump Stations	Power	Α			° \	y 8
9	Pump Stations	Motors, Engines, Fans & Gear Reducers	А	Item inspected visually only. Item was not operated during the inspection.		0	9
10	Pump Stations	Pump Control Systems	Α			° \	Y 10
11	Pump Stations	Sumps/Wet Well	Α			° \	Y 11
12	Pump Stations	Trash Racks	А	Trash racks are manually cleared of debris regularly.		° \	Y 12
13	Pump Stations	Trash Rakes	N			0	13
14	Pump Stations	Sluice / Slide Gates	N	Item inspected visually only. Item was not operated during the inspection.		° \	Y 14
15	Pump Stations	Electric Gate Operators	N			0	15
16	Pump Stations	Manual Gate Operators	А			0	16
17	Pump Stations	Other Metallic Items	N			0	17

* Location

LS : Land Side WS : Water Side CR : Crown ** Rating

M : Minimally Acceptable
U : Unacceptable
PO : Partially Ot
CO : Completely
N : Not Inspect

PO : Partially Obstructing
CO : Completely Obstructing
N : Not Inspected

Inspection Report - Structure 2008

Sacramento County

Structure	Inspection Date	Inspector
American River Pumping Plant No. 2 Willhaggin Storm Drain D - 43	12/02/2008	Hana Babbin

Rpt Line	Category	Item	Rating ** Location *	Comment	GPS	- 11000	Photo	10210
18	Pump Stations	Flap Gates	Α	Item inspected visually only. Item was not operated during the inspection.		0	1	8
19	Pump Stations	Closure Structures	N			0	1	9
20	Pump Stations	Security Fencing	Α	Fencing is complete and barbed wire is present.		0	Y 2	:0
21	Pump Stations	Intake and Discharge Pipes	N	All pipes are underground and cannot be seen.		0	2	<u>-</u> !1
22	Pump Stations	Pressurized Pipe	N	No pipes are visible.		0	2	:2

LS : Land Side WS : Water Side CR : Crown

A : Acceptable M : Minimally Acceptable U : Unacceptable


PO : Partially Obstructing CO : Completely Obstructing N : Not Inspected

Inspection Report - Structure 2008

Sacramento County


Structure		Inspector	
American River Pumping Plant No. 2 Willhaggin Storm Drain D - 43	12/02/2008	Hana Babbin	

Report Line	1		
Location			
Category	Pump Stations		
Item	Operating Log		
Maintenance and operations log indicates regular care is taken.			



Report Line	2			
Location				
Category	Pump Stations			
Item	Operation & Maintenance Manual			
County O&M manual present				

County O&M manual present.



Report Line	3	
Location		
Category	Pump Stations	
Item	Plant Building	
Pump station exterior has no visible cracking, appears structurally sound.		





LS : Land Side WS : Water Side CR : Crown ** Rating

A : Acceptable M : Minimally Acceptable U : Unacceptable PO : Partially Obstructing CO : Completely Obstructing N : Not Inspected

C : Corrected

Monday, April 20, 2009 09:09 Page 3 of 6

Inspection Report - Structure 2008

Sacramento County

Structure	Inspection Date	Inspector
American River Pumping Plant No. 2 Willhaggin Storm Drain D - 43	12/02/2008	Hana Babbin

Report Line	3
Location	
Category	Pump Stations
Item	Plant Building
Another view.	



3 7	'			
Item Power Generators are housed within this fencing				
Item	Power			
3 7	Pump Stations			
Location				
Report Line	8			

approximately 20' from the pump station.



Report Line	10
Location	
Category	Pump Stations
Item	Pump Control Systems
Pump control system.	



Location LS : Land Side WS : Water Side CR : Crown

A : Acceptable M : Minimally Acceptable U : Unacceptable PO : Partially Obstructing CO : Completely Obstructing N : Not Inspected

C : Corrected

Monday, April 20, 2009 09:09

Inspection Report - Structure 2008

Sacramento County

Structure	Inspection Date	Inspector	
American River Pumping Plant No. 2 Willhaggin Storm Drain D - 43	12/02/2008	Hana Babbin	

Report Line	11
Location	
Category	Pump Stations
Item	Sumps/Wet Well
View down to the wet well. Very clean.	



Report Line	12
Location	
Category	Pump Stations
Item	Trash Racks
Some rust is present on the racks but clear of	

debris.



Report Line	14
Location	
Category	Pump Stations
Item	Sluice / Slide Gates
View of flap gates. No visible rust or damage.	



Location LS : Land Side WS : Water Side CR : Crown

A : Acceptable M : Minimally Acceptable U : Unacceptable

PO : Partially Obstructing CO : Completely Obstructing N : Not Inspected

Inspection Report - Structure 2008

Structure	Inspection Date	Inspector	ı
American River Pumping Plant No. 2 Willhaggin Storm Drain D - 43	12/02/2008	Hana Babbin	

Report Line	20
Location	
Category	Pump Stations
Item	Security Fencing
View of security fencing.	



Report Line	20
Location	
Category	Pump Stations
Item	Security Fencing
Another view. Barbed wire is present at the top of the fencing but is not very visible here.	

